QC ABSTRACT

NAME OF WORK: Filling of Potholes and Asphalting to bad reaches in ward no. 10 Doddabommasandra, Vidyaranyapura Sub Division.

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	WMM	Sieve Analysis	One Test		1	1
		Impact Value	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
2	BC	SIEVE ANALYSIS	One Test		1	1
		STRIPPING VALUE	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		IMPACT VALUE	One Test		1	1
		Specific gravity	One Test		1	1
		Water Absorption	One Test		1	1
		Marshal Stability	One Test		1	1
		Marshal flow	One Test		1	1
		Percent air Voids	One Test		1	1
		Percent Voids in mineral	One Test		1	1
		Percent Voids filled with Bitumen	One Test		1	1
		Density	One Test		1	1
		Gradation	One Test		1	1
3	BITUMEN	Ductility	One Test		1	1
		Softening Point	One Test		1	1
		Penetration	One Test		1	1
		Flash Point	One Test		1	1
		Fire Point	One Test		1	1
4	TACK COAT	Rate of spread	One Test		1	1

Smitha .N.R
AE W10

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

TEST RESULTS OF GRADATION FOR WMM

Lab ID	:	**CP-RW-2022-03-25-35** **Date: 06-11-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Filling of Potholes and Asphalting to bad reaches in ward no. 10 Doddabommasandra, Vidyaranyapura Sub Division.
Agency	:	Sri. Samba Shiva, No:04, 3rd Main Road, Chamundeshwari L/O, Vidyranyapura, Bangalore - 560097
Customer Reference	:	BBMP/EE/BTP/WO/39/2021-22
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	04-11-21
Type of Mix	:	WMM (Wet Mix Macadam)
Date of Test	:	04-11-21
Oven Dry Weight	:	11000 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	% Cumulative Weight Retained	% Passing	Spec.I.Vide Table 400.13 MORTH Specification
53	0	0	0.0	100.0	100
45	316	316	2.9	97.1	95-100
22.4	2262	2578	23.4	76.6	60-80
11.2	2182	4760	43.3	56.7	40-60
4.75	2264	7024	63.9	36.1	25-40
2.36	1624	8648	78.6	21.4	15-30
0.6	652	9300	84.5	15.5	8-22
0.075	1342	10642	96.7	3.3	0-5

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

Page 1/1
End of Report

Suresh .N.L
AE/JO

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

TEST REPORT OF AGGEGRATE IMPACT VALUE
IS: 2386 Part IV

Lab ID	:	**CP-RW-2022-03-25-35**	**Date: 06-11-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.	
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.	
Project Name	:	Filling of Potholes and Asphalting to bad reaches in ward no. 10 Doddabommasandra, Vidyaranyapura Sub Division.	
Agency	:	Sri. Samba Shiva, No:04, 3rd Main Road, Chamundeshwari L/O, Vidyranyapura, Bangalore - 560097	
Customer Reference	:	BBMP/EE/BTP/WO/39/2021-22	
Source of Sample	:	Sample supplied by Agency	
Sample Condition	:	Satisfactory	
Date of Receipt	:	04-11-21	
Type of Mix	:	Coarse Aggregate for WMM (Wet Mix Macadam)	
Date of Test	:	04-11-21	

Sl.No	Particulars of observations	Index	TEST 1	TEST 2
1	Total weight of the surface dry sample sample (passing 12.5 mm and retained on 10mm sieve)	A	300.2	300.2
2	Weight of fraction passing 2.36mm sieve After giving 15 blows	B	74.2	74.3
3	weight of fraction retained 2.36mm sieve After giving 15 blows	C	225.9	225.8
4	Total weight of (B+C) is less than the initial weight (Weight A) by more than one gram the result shall be discarded and a fresh test made.	A-(B+C)	0.1	0.1
5	Aggregate impact value	(B/A)*100	24.7	24.8
6	Aggregate impact value (Mean of two tests)	Pecentage	24.7	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.
CIVIL Pro Sig..... Date..... BANGALORE
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Smitha .N.L
AE W10

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

DETERMINATION OF FLAKINESS INDEX AND ELONGATION INDEX OF COARSE AGGREGATE(IS 2386 (Part 1) 1963 (RA 2007)

Lab ID	:	**CP-RW-2022-03-25-35** **Date: 06-11-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Filling of Potholes and Asphalting to bad reaches in ward no. 10 Doddabommasandra, Vidyaranyapura Sub Division.
Agency	:	Sri. Samba Shiva, No:04, 3rd Main Road, Chamundeshwari L/O, Vidyranyapura, Bangalore - 560097
Customer Reference	:	BBMP/EE/BTP/WO/39/2021-22
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	04-11-21
Type of Mix	:	Coarse Aggregate for WMM (Wet Mix Macadam)
Date of Test	:	04-11-21

Result:

Index	Percentage of Flakiness and Elongation Index	Secified limits as per MORTH specification table 400-12
Flakiness Index	12.6%	Combined Flakiness & Elongation Index for WMM is Maximum 35%
Elongation Index	12.5%	
Combined Flakiness and Elongation Index for WMM	25.1%	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

AE W10

End of Report

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3
Certificate No.: TC-5548

TEST RESULTS OF GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2007)

Lab ID	:	**CP-RW-2022-03-25-35**	**Date: 17-11-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.	
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.	
Project Name	:	Filling of Potholes and Asphalting to bad reaches in ward no. 10 Doddabommasandra, Vidyaranyapura Sub Division.	
Agency	:	Sri. Samba Shiva, No:04, 3rd Main Road, Chamundeshwari L/O, Vidyranyapura, Bangalore - 560097	
Customer Reference	:	BBMP/EE/BTP/WO/39/2021-22	
Source of Sample	:	Sample supplied by Agency	
Sample Condition	:	Satisfactory	
Date of Receipt	:	15-11-21	
Type of Mix	:	BC-Plant (Bituminous Concrete)	
Date of Test	:	15-11-21	
Oven Dry Weight	:	5000 Grams	

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-17(grading-2)
19	0	0	0.0	100.0	100
13.2	92	92	1.8	98.2	90-100
9.5	705	797	15.9	84.1	70-88
4.75	893	1690	33.8	66.2	53-71
2.36	575	2265	45.3	54.7	42-58
1.18	496	2761	55.2	44.8	34-48
0.6	506	3267	65.3	34.7	26-38
0.3	532	3799	76.0	24.0	18-28
0.15	459	4258	85.2	14.8	12-20
0.075	342	4600	92.0	8.0	4-10
PAN	399	4999	100	0.0	0

* The results obtained are satisfactory as per standard requirements.

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 1/1
End of Report

Smitha .N.R
AEN10

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

TEST REPORT OF AGGEGRATE STRIPPING VALUE OF ROAD AGGRGATE (IS:6241)

Lab ID : **CP-RW-2022-03-25-35** **Date: 18-11-21**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Filling of Potholes and Asphalting to bad reaches in ward no. 10 Doddabommasandra, Vidyaranyapura Sub Division.

Agency : Sri. Samba Shiva, No:04, 3rd Main Road, Chamundeshwari L/O, Vidyranyapura, Bangalore - 560097

Customer Reference : BBMP/EE/BTP/WO/39/2021-22

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 15-11-21

Type of Mix : BC(Bitumenous Concrete)

Date of Test : 15-11-21

Type of Binder : 60/70

% of Binder Used : 5.0%

Weight of Aggregate : 200.0 gm

Weight of Binder : 10.0 gm

Temperature of water bath : 40°C

No of test	Retained Stripping Percentage	Stripping Percentage	Average Retained Stripping Percentage	Secified limits as per MORTH specification table 500-8
1	96.5	3.5	96.5	Minimum Retained Coating 95%
2	96.0	4.0		
3	97.0	3.0		

* The results obtained are satisfactory as per standard requirements.

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Sunitha.N.R
AE W10

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

PHYSICAL REQUIREMENTS FOR COARSE AGGREGATE FOR BITUMINOUS CONCRETE

Lab ID : **CP-RW-2022-03-25-35** **Date: 18-11-21**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Filling of Potholes and Asphalting to bad reaches in ward no. 10 Doddabommasandra, Vidyaranyapura Sub Division.

Agency : Sri. Samba Shiva, No:04, 3rd Main Road, Chamundeshwari L/O, Vidyranyapura, Bangalore - 560097

Customer Reference : BBMP/EE/BTP/WO/39/2021-22

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 15-11-21

Type of Mix : BC (Bituminous Concrete)

Date of Test : 15-11-21

Table 500-16 : Physical Requirements fo Coarse Aggregate for Bituminous Concrete

Property	Test	Result	Specification	Method of Test
Partical Shape	Flakiness Index	12.5	Combined Flakiness & Elongation Index for BC is Maximum 35%	IS:2386 Part I
	Elongation Index	12.3		
Strength	Aggregate Impact Value	22.5	Maximum 24%	IS:2386 Part IV
Specific gravity	Specific gravity	2.69	Maximum 2.7	IS:2386 Part III
Water Absorption	Water Absorption	0.24	Maximum 2%	IS:2386 Part III

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quallity Manager

Page 1/1
End of Report

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

TESTS RESULTS ON STABILITY OF MIX

Lab ID	:	**CP-RW-2022-03-25-35** **Date: 18-11-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Filling of Potholes and Asphalting to bad reaches in ward no. 10 Doddabommasandra, Vidyaranyapura Sub Division.
Agency	:	Sri. Samba Shiva, No:04, 3rd Main Road, Chamundeshwari L/O, Vidyranyapura, Bangalore - 560097
Customer Reference	:	BBMP/EE/BTP/WO/39/2021-22
Source of Sample	:	Hot Mix Plant, Bangalore
Sample Condition	:	Satisfactory
Date of Receipt	:	15-11-21
Type of Mix	:	BC (Bituminous Concrete)
Date of Test	:	15-11-21

The results of the tests conducted on the Bituminous Concrete mix sample are as follow

Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-11
1	Marshal Stability at 60°C, KN	11.14	11.15	10KN(min)
2	Marshal flow at 60°C, mm	3.56	3.52	2-4
3	Percent air Voids	4.83	4.86	3-5
4	Percent Voids in mineral Aggregate(VMA %)	14.26	14.25	13-15
5	Percent Voids filled with Bitumen(VFB %)	71.85	71.65	65-75
6	Density, g/cc	2.25	2.26	–

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 1/1
End of Report

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2011)

Date: 25-11-21

Lab ID	:	**CP-RW-2022-03-25-35**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Filling of Potholes and Asphalting to bad reaches in ward no. 10 Doddabommasandra, Vidyaranyapura Sub Division.
Agency	:	Sri. Samba Shiva, No.04, 3rd Main Road, Chamundeshwari L/O, Vidyranyapura, Bangalore - 560097
Customer Reference	:	BBMP/EE/BTP/WO/39/2021-22
Source of Sample	:	Sample supplied by Agency
Date of Receipt	:	24-11-21
Type of Mix	:	BC (Bituminous Concrete)
Date of Test	:	24-11-21

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	A	500	500
2	Weight of the sample After extraction	B	466	468
3	Bitumen percentage	$\frac{A-B}{A} \times 100$	6.80	6.40
4	Average percentage	%	6.6	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

Suvetha .N.L
AE W10

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Lab ID : CP-RW-2022-03-25-35 **Date: 25-11-21**

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 466

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.9	99.1	90-100
9.5	64	68	14.6	85.4	70-88
4.75	116	184	39.5	60.5	53-71
2.36	85	269	57.7	42.3	42-58
1.18	25	294	63.1	36.9	34-48
0.6	15	309	66.3	33.7	26-38
0.3	49	358	76.8	23.2	18-28
0.15	45	403	86.5	13.5	12-20
0.075	58	461	98.9	1.1	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 468

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.9	99.1	90-100
9.5	68	72	15.4	84.6	70-88
4.75	116	188	40.2	59.8	53-71
2.36	83	271	57.9	42.1	42-58
1.18	29	300	64.1	35.9	34-48
0.6	16	316	67.5	32.5	26-38
0.3	49	365	78.0	22.0	18-28
0.15	45	410	87.6	12.4	12-20
0.075	52	462	98.7	1.3	4-10

* The results obtained are satisfactory as per standard requirements

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

Suvitha N L
AE W10

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2011)

Lab ID	:	**CP-RW-2022-03-25-35**	**Date: 02-12-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.	
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.	
Project Name	:	Filling of Potholes and Asphalting to bad reaches in ward no. 10 Doddabommasandra, Vidyaranyapura Sub Division.	
Agency	:	Sri. Samba Shiva, No.04, 3rd Main Road, Chamundeshwari L/O, Vidyranyapura, Bangalore - 560097	
Customer Reference	:	BBMP/EE/BTP/WO/39/2021-22	
Source of Sample	:	Sample supplied by Agency	
Date of Receipt	:	01-12-21	
Type of Mix	:	BC (Bituminous Concrete)	
Date of Test	:	01-12-21	

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	A	500	500
2	Weight of the sample After extraction	B	469	467
3	Bitumen percentage	$\frac{A-B}{A} \times 100$	6.20	6.60
4	Average percentage	%	6.4	

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Suresh .NL
AE W10

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Lab ID : **CP-RW-2022-03-25-35** **Date: 02-12-21**

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 469

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.9	99.1	90-100
9.5	65	69	14.7	85.3	70-88
4.75	118	187	39.9	60.1	53-71
2.36	82	269	57.4	42.6	42-58
1.18	25	294	62.7	37.3	34-48
0.6	15	309	65.9	34.1	26-38
0.3	48	357	76.1	23.9	18-28
0.15	46	403	85.9	14.1	12-20
0.075	55	458	97.7	2.3	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 467

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.9	99.1	90-100
9.5	68	72	15.4	84.6	70-88
4.75	116	188	40.3	59.7	53-71
2.36	80	268	57.4	42.6	42-58
1.18	32	300	64.2	35.8	34-48
0.6	16	316	67.7	32.3	26-38
0.3	52	368	78.8	21.2	18-28
0.15	45	413	88.4	11.6	12-20
0.075	52	465	99.6	0.4	4-10

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R.KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 2/2
End of Report

Suvitha. NK
AE DIO

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Format No: CP/TF/01

TEST REPORT ON BITUMEN

Lab ID	:	**CP-RW-2022-03-25-35** **Date: 11-11-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP,
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Filling of Potholes and Asphalting to bad reaches in ward no. 10 Doddabommasandra, Vidyaranyapura Sub Division.
Agency	:	Sri. Samba Shiva, No:04, 3rd Main Road, Chamundeshwari L/O, Vidyranyapura, Bangalore - 560097
Customer's Reference	:	BBMP/EE/BTP/WO/39/2021-22
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	09-11-21
Sample Type	:	Bitumen
Reference to BIS codes	:	IS: 1201-1220(1978) (Reaffirmed-2004)
Date of Test	:	09-11-21

Test Results

Sl.no	Name of Test	Result	Requirements as per IS:73-2013
1	Penetration at 25°C , in 1/10th mm	**65**	60 to 70
2	Softening Point, °C	**51.5**	Min. 40°C
3	Ductility, cm	**97**	Min. 75cm
4	Flash point, °C	**246**	Min. 220°C
	Fire point, °C	**250**	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

AE WD

Page 1/1

****End of Report****

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

DETERMINATION OF RATE OF SPREAD TACK COAT

Lab ID	:	**CP-RW-2022-03-25-35** **Date: 08-12-21**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Filling of Potholes and Asphalting to bad reaches in ward no 10 Doddabommasandra, Vidyaranyapura Sub Division.
Agency	:	Sri. Samba Shiva, No.04, 3rd Main Road, Chamundeshwari L/O, Vidyranyapura, Bangalore - 560097
Customer Reference	:	BBMP/EE/BTP/WO/39/2021-22
Sample Condition	:	Satisfactory
Date of Receipt	:	07-12-21
Type of Mix	:	Tack coat
Date of Test	:	07-12-21

Sl.No	Determination	Unit	TEST 1	TEST 2
1	Size of Plate (mxm)	Mt	0.30 x .30	0.30 x .30
2	Area of Plate (a)	Sq mtr	0.09	0.09
3	Initial Wt of empty Plate (b)	Kg	0.748	0.748
4	Final weight of plate after application of tack Coat (c)	Kg	0.771	0.77
5	Weight of tack Coat (d=c-b)	Kg	0.023	0.022
6	Rate of spread of tack coat	Kg/sq m	0.256	0.244
7	Average	Kg/sq.m	0.250	
8	Specified Limit	Kg/sq.m	0.250 Kg/sq.m	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.
KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

Page 1/1
End of Report

Suvitha .N.L
AE GWD

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike